



Appendix C
Aerial Platform & Scissor Lift Pre-Use Inspection Form

The pre-start inspection shall be performed prior to each day's or shift's use of the aerial platform lift by an authorized and trained operator of the lift. Documentation of the inspection shall be maintained by each department, with a copy of the most recent inspection document stored on the lift.

Check off the items that have been inspected or mark the N/A box if the item does not apply to the lift being inspected. Place any comments in the space provided below. If there are any of these items that are not satisfactory, remove the lift from service until the item is corrected.

Department lift belongs to: _____

Make of lift: _____ Model of lift: _____ Serial #: _____

Inspector's Name _____ Date of Inspection _____

Table with 4 columns: Item Inspected, Okay, Not Okay, N/A. Rows include: Operating controls, Emergency controls, Safety devices, Personal protective devices, Pneumatic system (leaks), Hydraulic system (leaks), Fuel system (leaks), Cables, Wiring harness, Loose/missing parts (locking pins/bolts), Tires and wheels, Placards and Warnings, Operational Manual, Outriggers/Stabilizers, Guardrail system and locking gate, Real time weather monitoring in place, Other items.

Comments: _____

Inspector's Signature _____ Date _____